

PERSON/UNIT NOTIFIED

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

BY: _____ AT: _____ Z

DISSEM BY *VB* PER _____

ACTION UNIT *LOGS* FILE, VR *Commo 7, SecuR4, DDS 2,*

ACTION NO. *522* *PPB, DDP, ADDS,*

SECRET (When Filled In) GROUP 1 EXCLUDED FROM AUTOMATIC DOWNGRADING AND DECLASSIFICATION		1	5
		2	6
		3	7
		4	8
REPRODUCTION OF THIS COPY PROHIBITED			
INDEX: <input type="checkbox"/> YES <input type="checkbox"/> NO			
CLASSIFIED BY <i>349 AH 370</i>			
X-REF TO CS FILE NO. _____			
<input type="checkbox"/> FILE RID <input type="checkbox"/> RETURN TO _____ BRANCH _____			

SECRET 230817Z JAN 70 CITE *04445* 1965

23 JAN INO 11883

5641 POWER HOUSE AND AIR CONDITIONING PROGRESS REPORT NO. 16.

1. PROJECT REPORTEDLY 89.9 PERCENT COMPLETE.
2. METHODS OF COMPENSATING FOR DESIGN ERRORS (PARA 3 OF REF B) FINALLY AGREED UPON. INSTALLATION OF DUCTWORK TO BE RESUMED DURING WEEK OF 25 JANUARY.
3. INCINERATOR ADDITION NOW ABOUT 80 PERCENT COMPLETE. FIRST COAT OF PAINT APPLIED INSIDE AND OUT. FLOOR TILING AND WALL FINISHING MAJOR PART OF WORK REMAINING.
4. BENEFICIAL OCCUPANCY ACCEPTANCE MADE OF HARDSTAND AND SURROUNDING WALL.
5. SMOKE DETECTOR INSTALLATION NOW IN PROGRESS.
6. *37W* *11 AS* INSPECTED JOB SITE 14 AND 15 JANUARY.

REC'D
 C
 DC *Sen*
 EX
 SAC
 SA
 C/RE

SECRET

ILLEG